

October 17, 2023



*Cal* OES  
GOVERNOR'S OFFICE  
OF EMERGENCY SERVICES



# California Wildfire Mitigation Program

Home Hardening Initiative

---

CWMP Board of Directors Public Meeting

Old Business –

Monthly Program Status Report

# HMA Community Updates

## Updates

- Grant Administration Kickoffs have been conducted for all 6 communities
- Subrecipients are administering projects which include financial record keeping, invoicing, and quarterly reporting

# Budget Update

<b>SB 85 Encumbrances</b>	<b>\$21,924,000</b>
San Diego (25% state match)	\$5,897,251
Shasta (25% state match)	\$5,900,635
Lake (10% state match)	\$2,218,253
Tuolumne (10% match state match)	\$1,965,520
El Dorado (5.14% state match)	\$1,278,166
Siskiyou (100% state funds)	\$3,598,000
<u>Admin 5%</u>	<u>\$1,096,200</u>
Balance	\$176

\*liquidate \$4.8M by 6/30/24 and \$16M by 6/30/25

# Budget Update Cont.

<b>AB 179 Allocation</b>	<b>\$13,000,000</b>
Local Programs TBD	\$12,350,000
Administration (5%)	\$650,000

\*encumber by 6/30/27 and liquidate by 6/30/29

# CAL FIRE Update

- Continued Assessment Reviews and Scope of Work Development for Pilot Communities
- Updated the Minimum Quality Standards document

# CWMP Update

## Shasta County:

- Community aims to harden 25 homes within first year of HMGP Grant
- Community Identified Seven Priority Home Sites:
  - All Seven have finalized Home Assessments and Scopes of Work
  - Six of the home sites are “issue properties” and will require EHP Phase 2 review (about eight weeks). One home site is a “no-issue property” and ready for contractor quote
- Contractors will begin bidding process soon
  - Master Agreement (MA) recently completed. Will be sent to contractors to sign
  - Tri-Party Agreement in legal review

# CWMP Update

## San Diego County:

- EHP Phase I – They have given notice to proceed for the review of the expansion area.
  - Should be complete in three to four weeks.
- Lot One - contracts under review by San Diego Department of Purchasing and Contracting for signature.
- Lot Two - The evaluation team is currently writing the recommendation to award report to the Department of Purchasing and Contracting for the responses received.
- Three contractors in place, will be scheduling kick-off meeting for the contractors.
  - In the process of obtaining mobile home contractors, should have contracts in the near future.

# CWMP Update

## Siskiyou County:

- Two assessments finalized and QA Complete.
  - Next step: Begin Scope of Work Development
- Procurement Documents complete and community is developing RFQ.
- Outreach materials have been provided to the community to distribute or modify as necessary to begin homeowner outreach.



# CWMP Update

## Lake County:

- First scope of work (SOW) has been completed and has passed QA.
  - CWMP staff is continuing to provide technical support with the site-specific checklist
  - Homeowner walkthrough and contractor bidding may be able to commence in November
- NCO staff is proceeding to work on the next SOW



# CWMP Update

## Tuolumne County:

- RFQ for Phase 1 EHP vendors closed 10/13
- Decision expected in November
- Work to commence after the contract is awarded



# CWMP Update

## El Dorado County:

- Continuing to work through the contract development process for the EHP contract
- Expecting to post the RFP by the end of the month







*Cal OES*  
GOVERNOR'S OFFICE  
OF EMERGENCY SERVICES



# California Wildfire Mitigation Program (CWMP)



## New Business

# Next steps for the Demonstration Projects

- Website Updates for [www.caloes.ca.gov/cwmp](http://www.caloes.ca.gov/cwmp)
- Contact List created and distributed to local community points of contact
- Shared Contractors State License Board Resources with Communities
- CAL FIRE MQS updates to be highlighted and discussed with local community partners
- New CWMP AGPA Position closes on Cal Careers on 10/26/2023
- CWMP Staff developing simplified “CWMP 101” presentation





*Cal OES*  
GOVERNOR'S OFFICE  
OF EMERGENCY SERVICES



# California Wildfire Mitigation Program (CWMP)

Questions?